

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220646
Address: 805 NE LAKEWOOD BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	Khanh Nguyen	Failed	Thursday, August 11, 2022

Corrective Action Required:

1	Misc	-Underslab plumbing not done per new plans dated 8-2. Vent mop sink. Locate cleanout to east end of 3" horizontal drain. Vent grease trap per plan
		-3" DWV and all floor sinks are flowing into Grease trap. Plans only show 3 compartment sink entering grease trap.
		-Uncover all pipe for inspection. Rear portion at grease trap is covered and unable to see 3-4" fittings and piping design.

Comments: