

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Eric Sharp	Partial	Thursday, August 11, 2022

Informational: 1 Misc	Rudy's crew began installation of meter pits on 5/10/22. Running copper under road and coming off backside of meters ~10' with copper. 5/10/22 ES
Informational: 2 Misc	Rudy's crew continued installation of meter pits. Running copper under road and coming off backside of meters ~10' with copper. 5/11/22 ES
Informational: 3 Misc	Rudy's crew completed installation of remaining meters. Running copper off back side of main and connecting with compression fittings supplied by water utilities. 5/16/22 ES  Miller plumbing working on digging out water trenches to perform tie in from copper off back of meters to residence. 6/6/22 ES  Miller plumbing working on water services on two larger buildings. Will call in inspections for the morning. 7/11/22 ES  Walked all meter service locations with AN/RH and recorded numbers and conditions. There are multiple pits that will need to be repaired/replaced due to damage. 7/11/22 ES
Informational: 4 Misc	Spoke with Rudy, as they have started performing installs on the building

service side any meters without 10' of copper out the back side need to be replaced and a 10' piece will need to come off the back side for the site plumbers to connect their poly to to run into building. 7/14/22 ES

Miller plumbing working on service tie ins to buildings. Copper out of meter pits is shorter than 10' and ESS will need to come replace copper from back side of meet and extend at least 10' out of meter pits. 8/10/22 ES

Miller working on service connections on town homes. 8/11/22 ES

**Comments:**