

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Eric Sharp	Partial	Thursday, August 11, 2022

Corrective Action Required:

1	Misc	Tyler's crew was working on sanitary line B, had set the base for manhole B-3 and plugged the upstream outlet. 3/17/22 ES
---	------	---

Informational:

2	Misc	Tyler's crew laid 88 feet of 8 inch sanitary pipe. They also set manhole B-4. RP 3-21-22
---	------	--

Informational:

3	Misc	Tyler's crew laid 100 feet of sanitary pipe today. RP 3-28-22
---	------	---

Informational:

4	Misc	Tyler's crew laid the last 60 feet of sanitary pipe and set manhole B-5. RP 3-29-22
---	------	---

Informational:

5	Misc	Miller plumbing did sanitary sewer tie in to 1001 NW Black Twig Cir. 6/6/22 ES
		Miller plumbing doing tie ins on town homes. 8/11/22 ES

**Comments:**