

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215762
Address: 504 SE DAVID RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Partial	Friday, August 12, 2022

Informational:

1 Misc

8-8-22 RH. Sidewalk was formed up and aggregate was placed and compacted.

8-12-22 RH. Currently sidewalk passes ADA and LS specification but with the driveway being replaced due to Sanitary sewer MH being poured over that could need a reinspection.

Comments: