

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215028  
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Adam Nacke	Partial	Monday, August 15, 2022

Informational:  
1 Misc 2-10-22 AN concrete crew still working on footings. No other work being done

Informational:  
2 Misc 3-22-22 AN no work being done today. Rained

Informational:  
3 Misc 3-23-22 AN no work being done  
3-24-22 no work  
3-25-22 no work

Informational:  
4 Misc 3-28-22 AN no work being done today

Informational:  
5 Misc 3-29, 3-30, 3-31, 4-1, 4-4, 4-5. None of my contractors have been working , the plumber still needs to do the sewer tie-in and install the fire hydrant

Informational:  
6 Misc 4-6, 4-7-22. AN no work being done.. just workers putting up the steel structure for the building

Informational:  
7 Misc No utility work being done. Crews working on metal framing for building.  
4/13/22 ES

No utility work being done. Crews working on building. 4/15/22 ES

Plumbers working on hydrant and other crews working on building. 4/15/22 ES

Informational:

8 Misc

4-8 thu 4-12-22. And 4-16 thu 5-5 no work being done

Informational:

9 Misc

5-6-22 AN. Plumber we're out surviving to get some height for the sewer tie-in

Informational:

10 Misc

Plumbers were on-site potholing utilities in preparation for sewer line connection. They also stated they would be doing the fire hydrant tie in soon also. 5/9/22 ES

Informational:

11 Misc

Building work taking place, no utility work being done. 5/9/22 ES

Informational:

12 Misc

6-17-22 AN still waiting on the plumber to do the FH

6-20-22 AN no work for development

6-21-22 AN no work for development

6-21 to 6-28-22 AN no work for development and still waiting for the fire hydrant to be installed

6-28 to 6-30 AN no work for development. If fire hydrant is not installed soon the hole will need to be back filled

7-7-22 RH. No work for development today. Hole was backfilled around hydrant.

7-8-22 RH. No work for development today.

7-12-22 RH. No work for development today.

7-13-22 AN No work for development. Crew working on the building

7-18-22 AN crew working on the exterior of the building

7-19-22AN crew is still working on the exterior of the building

7-20 - 7-21 crew continuing to work on the building

7-25-22 AN not much going on some were work in the interior of the building

8-3-22AN working on building

8-4-22AN working on building

8-8-22 AN working on building

8-9-22 RH. Working on building no work for development.

8-11-22 AN no crew is on site today

8-15-22 AN. Working on building

**Comments:**