

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	Eric Sharp	Partial	Monday, August 15, 2022

Informational:
1 Misc

Met with Kyle, Travis from Summit Homes and RE from Redford. Decision was made to shorten the skimmer pipe, dig a sump hole for it to rest/sit in allowing more water to drain then what is presently draining. Also waiting on grates to be completed to install in open face structure. Once basin is converted back from silt to detention and skimmer is removed will need work done around plate. The bottom 2 drain holes that have bolts in them have been covered with grout or concrete and will need to be opened back up allowing all 8 drain holes to function as intended. 7/14/22 ES

Skimmer pipe has not been shortened. The grate across front of inlet structure was installed. 8/12/22 ES

Comments: