CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221588

Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sanitary Sewer Construction Partial Tuesday, August 16,

Inspection 2022

Informational:

1 Misc Bair Excavating had MH A-2 hole dug and base set using shoring and trench

boxes. 8/12/22 ES

Bair Excavating began digging out from MH A-2 to start laying pipe. 8/15/22 ES

Bair Excavating laid 2 sticks of 8" pipe and were looking to get 2-3 more in

before leaving. 8/15/22 ES

Comments: