

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ryan Heckman	Partial	Tuesday, August 16, 2022

Informational:

1 Misc

7-21-22 RH. Met with Rose Design Build for pre con meeting. Both phases of project was discussed and work was planned to start next week.

7-25-22 RH. Work has not started on site yet.

7-27-22 RH. Work has not started on site.

7-29-22 RH. Erosion control is being placed on site today. Grading should start on 8-1-22.

Informational:

2 Misc

Met with contractor on site. They were grading for the building pad. Also spoke with them about neighboring property having drainage/erosion concerns. 8/2/22 ES

Working on building pad and hauling out excess dirt from site. 8/3/22 ES

8-4-22 RH. Contractor was just pumping water out of building pad. No work being done on site today.

8-5-22 RH. No one working on site in AM.

8-8-22 RH. No work for development in AM.

8-9-22 RH. Contractor was placing lime screenings for building pad. No work for development.

8-10-22 RH. No work for development today.

8-11-22 RH. No work for development today.

8-12-22 RH. No work for development today. Contractor continues to work on building pad.

8-15-22 RH. No work for development today. Building pad is all installed.

8-16-22 RH. No work for development today. Rain has shut down other work on site as well.

Comments: