

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Wednesday, August 17, 2022

Informational:		
1	Misc	Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22
Informational:		
2	Misc	No utility work or grading being done today. RP 4-6-22
Informational:		
3	Misc	Tyler's crew started working on the storm line today. RP 4-19-22
Informational:		
4	Misc	Tyler's crew still working on storm line E. RP 4-20-22
Informational:		
5	Misc	Tyler's crew working on storm line. Still dealing with ATT cable running right down center of their ditch line. Had poured collars and inverts in storm box E-5 and had 3 sticks of pipe in early in day. 4/27/22 ES
Informational:		
6	Misc	No work being performed today. 4/28/22 ES
Informational:		
7	Misc	Tyler's crew working on storm line.. 5/3/22 ES
		No utility work being done today. 5/31/22 ES
		ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of

Lowenstein Dr from storm sewer construction. 6/6/22 ES

ESS crew working along edge of roadway and working on grading at west entrance to Black Twig Cir. 6/7/22 ES

No work being done today after last nights rain. 6/8/22 ES

ESS working on curb line. 6/9/22 ES

ESS continued working on curb line 6/10/22 ES

ESS working on compacting curb line. 6/13/22 ES

ESS working near West edge of Black Twig Cir on curb line. 6/14/22 ES

ESS working on Curbs 6/16/22 ES

ESS working on cleaning up from curbs. 6/17/22 ES

No work being done on these sections today. 6/20/22 ES

No crews onsite this morning. 7/11/22 ES

Backfilling curbs. 7/19/22 ES

No utility work being done. 7/25/22 ES

Performed walk through on infrastructure down Lowenstein Dr with Codi, Bob, and Steve. Noted a couple storm boxes that still need to be grouted, sidewalk, curbs and other inlet boxes appeared ok. 8/15/22 ES

No utility work being done. 8/15/22 ES

No utility work being done. 8/16/22 ES

Informational:  
8 Misc

**Comments:**