CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSITE20215290Address:2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Eric Sharp	Passed	Wednesday, August 17, 2022
Informational:			
1 Misc	Crews worked on backfilling between existing surface and curb, using KCMMB concrete to fill up to 2-3" below level. 7/7/22 ES Marked out asphalt down Lowenstein and emailed Codi with what we want to see done with the wedging down this stretch. 7/15/22 ES		
	Seal-O-Matic milled out 4 side of Lowenstein Dr. 7/	t 4' from curb line and laid type 6 asphalt down north 7/30/22 ES	

Comments: