

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Eric Sharp	Partial	Wednesday, August 17, 2022

Informational:

1 Misc

ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES

ESS had crew onsite working on cleaning down roadways. Also started grading at west entrance of Black Twig Cir. 6/7/22 ES

ESS crew working on clearing sidewalk areas. While JD Bishop crew worked on sidewalks. 7/22/22 ES

ESS working on backfilling behind sidewalks. 8/1/22 ES

ESS finished backfilling behind curbs and worked on getting straw wattles behind sidewalk. 8/8/22 ES

Landscaping crew working on laying straw mat along Lowenstein Dr. 8/15/22 ES

**Comments:**