

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|------------|----------|----------------------------|
| Sidewalk Inspection | Eric Sharp | Passed | Wednesday, August 17, 2022 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | JD Bishop concrete crew poured 62 yds of KCM MB 4K sidewalk along back edge of curb applying white cure as they went. 7/21/22 ES |
| | | JD Bishop crew poured ~8 yds of KCM MB sidewalk to finish up around approach and some on Black Twig Cir also. 7/29/22 ES |
| | | Sidewalk completed along Lowenstein Dr. on 7/30/22 Meets LS and ADA spec. 8/15/22 ES |

Comments: