

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220902
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Adam Nacke	Partial	Wednesday, August 17, 2022

Informational:

1 Misc

7-7-22 RH Grading has started.

7-11-22 RH. Grading and clearing of vegetation continues.

7-12-22 RH. Grading continues. Need to watch for silt pond to be put in before next rain event. Survey Stakes are in place.

7-13-22 AN crew is still grading

7-14-22 AN crew is still grading and it appears that they are also grading for the sediment basin

7-15-22 RH. Crew continues to grade site and detention basin.

7-18-22 AN crew continues to grade the site

7-19-22 AN crew is still grading and working on the detention basin

7-20-22 AN crew is still grading and working on the detention basin

7-21-22 AN continuing to grade the site

7-25-22 AN grading site

7-26-22 AN grading site

7-28-22 AN crew is grading a new entrance into the complex

8-2-22 AN crew is continuing to grade the site

8-3-22 AN grading for roadway

8-4-22 AN grading roadway

8-9-22 RH. Crew continues to grade site and roadway.

8-10-22 AN crew is still grading
8-11-22 AN crew is about done grading site
8-16-22 AN Raining and no work being done

Comments: