

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220902  
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                               | Inspector: | Outcome: | Date:                      |
|---|------------|----------|----------------------------|
| <b>Grading/Excavation/Fill Inspection</b> | Adam Nacke | Partial  | Wednesday, August 17, 2022 |

Informational:

1 Misc

7-7-22 RH Grading has started.

7-11-22 RH. Grading and clearing of vegetation continues.

7-12-22 RH. Grading continues. Need to watch for silt pond to be put in before next rain event. Survey Stakes are in place.

7-13-22 AN crew is still grading

7-14-22 AN crew is still grading and it appears that they are also grading for the sediment basin

7-15-22 RH. Crew continues to grade site and detention basin.

7-18-22 AN crew continues to grade the site

7-19-22 AN crew is still grading and working on the detention basin

7-20-22 AN crew is still grading and working on the detention basin

7-21-22 AN continuing to grade the site

7-25-22 AN grading site

7-26-22 AN grading site

7-28-22 AN crew is grading a new entrance into the complex

8-2-22 AN crew is continuing to grade the site

8-3-22 AN grading for roadway

8-4-22 AN grading roadway

8-9-22 RH. Crew continues to grade site and roadway.

8-10-22 AN crew is still grading  
8-11-22 AN crew is about done grading site  
8-16-22 AN Raining and no work being done  
8-17-22 AN too wet to do grading

**Comments:**