

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212244
Address: 890 NE LANGSFORD RD, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Wednesday, August 17, 2022

Informational:	
1	Misc
	04/05/22 Tuesday Contractor constructed formed to replace sidewalk that was removed to relocate 8" water line as per plan.
Informational:	
2	Misc
	08/15/22 Monday JMJ (Kissick Const.) Contractor began demolition of sidewalk as-per project plans. 08/17/22 Wednesday JMJ (Kissick Const.) Contractor was able to continue removal of existing sidewalk after yesterday rain day. Subgrade under recently removed sidewalk was stable.

Comments: