

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220089
Address: 4417 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, August 02, 2022

Corrective Action Required:

1 Misc

- (2) 1/2" through bolts at each post/beam connection deck
- protect electrical within 6' of attic entry
- seal all top plate penetrations at master bath
- support/secure all electrical through attic space per code
- protection nail plates all NM within 1 1/4" end of stud - see master bed, great room
- support/secure NM at home run foyer per code
- provide (2) 2.5 truss hold down clips at B1 trpl girder master bed mid span location per plans
- address floor joists bores for pex water lines less than 2" apart- see basement bedroom/closet, basement mech room (no letter for fix uploaded)
- Ampacity adjustment for SE cables installed in attic space is required. Refer to NEC 334/338, 310.15(B)(7).

Comments: