

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20221422

Address: 3503 SW MARKET ST, LEES SUMMIT, MO 640823505 SW MARKET ST, LEES SUMMIT, MO 640823507
SW MARKET ST, LEES SUMMIT, MO 640823509 SW MARKET ST, LEES SUMMIT, MO
640823501 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Diana Johnson	Partial	Thursday, August 18, 2022

Informational:

1 Misc

Contractor asked for a water test shut so they can prepare for the tie in of the fire line. I sent a map to water utilities and they should be out in a few days. Steve Robbins 07/18/2022 11:28 AM

7-18-22 RH. Fire line was tied in. 16' of pipe was placed between building and tie into the 12" main. Valves were placed on all sides of the T. Dry blocks were placed once tie in was complete until concrete could be poured. Everything was connected and turned on once complete.

Comments: