

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20215945

Address: 2101 SE HAMBLER RD, LEES SUMMIT, MO 640822620 SE RANSON RD, LEES SUMMIT, MO  
640821971 SE HAMBLER RD, LEES SUMMIT, MO 640821240 SE HOOK LN, LEES SUMMIT,  
MO 640821745 SE HAMBLER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Tom Taylor	Partial	Friday, August 19, 2022

Informational:

1 Misc 7-13-22 RH. Interceptor portion of project is down due to pipe mender missing a part. MH-14 was damaged while test pit was being dug. Contractor knew and was going to replace.

Informational:

2 Misc On Thursday day the contractor resumed Sanitary Sewer installation. Contractor installed approx. 120 LF of 30" plastic pipe and back filled pipe.

Informational:

3 Misc On Friday, 8-13-2022 Redford Excavating placed approx 100LF of 30" Pipe and backfilled pipe.

Informational:

4 Misc Rained out early part of week. On Thursday, 8-18-2022. Contractor resumed sewer interceptor movement to next man hole. Supplied wrong Man Hole #21. Making another will be her Tuesday or Wednesday.

On Friday 8-19-2022, Redford could not move forward for sewer installation due to a wrong made structure. Contractor moved back to water crossings and placed riprap and fine graded throughout project.

**Comments:**