CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411

Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Pavement-Stabilized Subgrade Eric Sharp Partial Friday, August 19, 2022

Informational:

1 Misc Linaweaver onsite cutting grade on East and South sides of building

preparing for cement treated subgrade on parking lots. 8/11/22 ES

Linaweaver tilled in cement treatment for sub base. After treatment was applied and base compacted with sheeps foot then it was trimmed by dozer

to grade. 8/17/22 ES

Linaweaver spreading and compacting type 5 base for parking lot/curbs.

8/18/22 ES

Linaweaver continuing to work on putting type 5 base down for parking

lot/curbs. 8/19/22 Es

Comments: