

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Adam Nacke	Partial	Friday, August 19, 2022

Informational:

1	Misc	7-21-22 AN still grading going on and a crew is getting the base down for the site pad 8-1-22 AN crew is just working on the building slab 8-2-22 AN crew is digging footings 8-3-22 AN crew is still working on site pad 8-4-22 AN crew is working on pad site 8-8-22 AN working on site pad 8-9-22 AN concrete crew is working on the pad 8-10 to 8-11 AN it appears that the pad is ready for concrete 8-16-22 AN. No work raining 8-17-22 AN. Crew working on site pad 8-18-22 AN. Working on pad
---	------	---

Comments: