

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222242  
Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:       | Inspector: | Outcome: | Date:                   |
|-------------------|------------|----------|-------------------------|
| <b>Site Visit</b> | Adam Nacke | Partial  | Friday, August 19, 2022 |

Informational:

|   |      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 7-21-22 AN still grading going on and a crew is getting the base down for the site pad<br>8-1-22 AN crew is just working on the building slab<br>8-2-22 AN crew is digging footings<br>8-3-22 AN crew is still working on site pad<br>8-4-22 AN crew is working on pad site<br>8-8-22 AN working on site pad<br>8-9-22 AN concrete crew is working on the pad<br>8-10 to 8-11 AN it appears that the pad is ready for concrete<br>8-16-22 AN. No work raining<br>8-17-22 AN. Crew working on site pad<br>8-18-22 AN. Working on pad<br>8-19-22 AN no work |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Comments:**