

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221588
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|-------------------------|
| Sanitary Sewer Construction Inspection | | Partial | Monday, August 22, 2022 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | Bair Excavating had MH A-2 hole dug and base set using shoring and trench boxes. 8/12/22 ES |
| | | Bair Excavating began digging out from MH A-2 to start laying pipe. 8/15/22 ES |
| | | Bair Excavating laid 2 sticks of 8" pipe and were looking to get 2-3 more in before leaving. 8/15/22 ES |
| | | Bair excavating laying pipe and installed first wye north of MH A-2. 8/17/22 ES |
| | | Bair Excavating laying pipe, had 3 sticks in and almost to second wye. 8/18/22 ES |
| | | Bair Excavating continued laying, had laid 7 sticks of pipe today. 8/18/22 ES |
| | | Bair Excavating had a trench collapse, had to pull 6 sticks of pipe out to get lined back up. Capped pipe at end before rain started and began backfilling trench that was still open. 8/19/22 ES |

Comments:

