

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20212244  
Address: 890 NE LANGSFORD RD, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Commercial Curb Inspection</b>	John Jackson	Partial	Monday, August 22, 2022

Informational:  
1 Misc

08/04/22 Thursday JMJ ( Turner )  
Approximately 100' of curb was poured for the parking lot yesterday.  
Patching on the backside of curbs shall be done to fill in voids.  
Approximately 150' of curb will be poured around 10:30AM today.  
08/05/22 Friday JMJ ( Turner/ Leavcon Concrete )  
Approximately 80' of curb will be formed and poured today. Pouring of concrete will be around 11:00 AM. Third party testing PSI was on site doing concrete slump test and collecting break cylinders.  
08/22/22 Monday JMJ ( Leavcon Concrete )  
Contractor continued to pour curbs in parking lot area of Chase Bank.

**Comments:**