

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758

Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Tom Taylor	Partial	Monday, August 22, 2022

Informational:

1 Misc

Pt Sunny 73 degrees

On Tuesday, 3-15-2022 through Thursday 3-17-2022. Amino Brothers completed dirt removal for lane widening between Hamblen and SE Norwood on Bailey. Contractor began placement of Geo-grid and rock for approx 300 LF of lane. Contractor cannot complete the total lane fill dirt removal due to a utility pending relocation.

Informational:

2 Misc

7-13-22 RH. Sidewalk grading and vegetation removal continues around the SE corner Bailey and Broadway.

Informational:

3 Misc

On Monday, 8-22-2022. Amino Brothers resume back fill at various locations throughout the project. Mainly towards the intersection of Bailey and Hamblen.

Comments: