

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Tuesday, August 23, 2022

Informational:

1	Misc	Linaweaver onsite cutting grade and hauling excess material from job site. 8/10/22 ES
		Linaweaver onsite cutting grade and hauling excess material from job site. 8/11/22 ES
		Linaweaver spreading MoDot type 5 rock across parking lot for base. 8/18/22 ES
		Linaweaver onsite working on parking lot base again and hauling out excess dirt. 8/19/22 ES
		Linaweaver removing excess dirt/fill materials. 8/22/22 ES
		Linaweaver recutting swell on west side of building. 8/22/22 ES

Comments: