

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Tuesday, August 23, 2022

Informational:

1	Misc	Began sewer installation today on south side of roadway. Still waiting for traffic permit to make street crossing. 4/25/22 ES
---	------	---

Informational:

2	Misc	Continued sanitary line connection, got first 2 cleanouts installed. 4/26/22 ES
---	------	---

Informational:

3	Misc	Linaweaver completed the sanitary line up to where it will come out of the building pad. Now just need to get street crossing completed. Still waiting on traffic plan approval for closing 7th st to do this and water tie in. 4/27/22 ES
---	------	--

Informational:

4	Misc	Richard's crew street cut 7th St and performed the sanitary wye installation and ran a stick of pipe off of the wye. 5/18/22 ES
---	------	---

Richard's crew completed sanitary line across 7th St and tied into where they began their line. Installed 2 - 45s and clean outs and remainder of pipe. 5/19/22 ES

Richard's crew poured flow fill into the area underneath 7th St. left about 8-10" of space to pour top cap in KCM MB concrete on Monday. Covered patch with street plates and placed cold patch around plates for transition. 5/20/22 ES

Informational:

5

Misc

Glynn's concrete crew poured the approach back for business across the street. 7/20/22 ES

Spoke with Richard about getting area around drive across street backfilled. He said once his skid steer was delivered later today they would work on it. 8/8/22 ES

Linaweaver working on cutting clean outs down to grade in parking lot areas. 8/23/22 ES

Comments: