

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Tuesday, August 23, 2022

Informational:

1 Misc

ESS has a crew working on filling in back of pond damn near BlackTwig/Lowenstein Dr. Also working on moving fill from along side of Lowenstein Dr from storm sewer construction. 6/6/22 ES

ESS had crew onsite working on cleaning down roadways. Also started grading at west entrance of Black Twig Cir. 6/7/22 ES

ESS crew working on clearing sidewalk areas. While JD Bishop crew worked on sidewalks. 7/22/22 ES

ESS working on backfilling behind sidewalks. 8/1/22 ES

ESS finished backfilling behind curbs and worked on getting straw wattles behind sidewalk. 8/8/22 ES

Landscaping crew working on laying straw mat along Lowenstein Dr. 8/15/22 ES

Landscaping crew completed laying straw mat and seeding along Lowenstein Dr and up Black Twig Cir. 8/19/22 ES

Comments: