

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20220349  
Address: 2027 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, August 24, 2022

Corrective Action Required:

1	Misc	-address over bored studs at garage portal frame/E wall -seal top plate penetrations in garage -anchor bolts to be in the middle 1/3 of sill plate -Address rafters landing on obs -add roof boots for roof penetrations see laundry -address over notched ceiling joist above pantry -hangers for lvl above master -strap top plate above bed 2 closet -seal top plate penetration entry closet -hanger for double lvl above stairs -seal penetrations into furr down in basement hall -seal penetration in RA above bed 4 -vertical to horizontal fireblocking every 10' see basement W wall -install all doors and windows -complete and install deck
---	------	--

Corrective Action Required:

2	Misc	inspection denied no address posted
---	------	-------------------------------------

**Comments:**