CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214053

Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Pavement-Proof Roll Ryan Heckman Passed Thursday, August 25,

2022

Informational:

1 Misc On 7.7.2022 Spalding used a 20.16 ton tandem truck to conduct a proof roll on

chemical stabilization sub-grade pavement for streets and roads. The proof

roll passed.

7.11.2022 Spalding used a 20 ton tandem truck to conduct a proof roll but

failed because there were soft spots.

On 7.13.2022 Spalding used a 19.58 ton tandem truck to conduct a proof roll

on a rock sub-grade and the proof roll passed.

8-25-22 RH. Proof Roll was complete.

Comments: