

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220349
Address: 2027 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, August 25, 2022

Corrective Action Required:
1 Misc

- anchor bolts to be in the middle 1/3 of sill plate
- address over notched ceiling joist above pantry
- seal penetrations into furr down in basement hall (see beam)
- vertical to horizontal fireblocking every 10' see basement W wall (seal gaps and ensure 10' is met)
- install all doors and windows
- complete and install deck

Okay to insulate. Do not cover items in need of inspection

Comments: