

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Thursday, August 25, 2022

Informational:

1 Misc

Equipment delivered and minor grading done. 6/7/22 ES

No work being done today after last nights rain event. 6/8/22 ES

No work being done. 6/10/22 ES

Cook Platt and Strobel engineers on site surveying. 6/13/22 ES

Michael from Bair Excavating was onsite relocating dirt. 6/14/22 ES

Bair Excavating on site grading site. 6/15/22 ES

Bair Excavating on site grading. Almost taken down the large mound of dirt. 6/16/22 ES

Bair Excavating on site grading. 6/17/22 ES

Bair Excavating on site grading. 6/20/22 ES

Bair excavating began grading site area for off site sewer install near MH A-2. 8/9/22

Bair Excavating onsite grading and preparing for sanitary install. 8/10/22 ES

Bair Excavating onsite grading and preparing more area for sanitary install.
8/11/22 ES

Bair Excavating onsite grading around entry to 5th plat. 8/18/22 ES

Bair Excavating continued grading area around entry into 5th plat. 8/18/22 ES

Bair Excavating grading around entry into 5th plat. 8/19/22 ES

Informational:

2 Misc

Bair Excavating moving dirt from around entry to 5th plat over to west side of
work area. 8/22/22 ES

Bair Excavating moving dirt with scraper and dozer around front entry to 5th
plat. 8/23/22 ES

Bair Excavating moving dirt with scraper and dozer from east side to stockpile
on west side. 8/24/22 ES

Comments: