

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Thursday, August 25, 2022

Informational:

1	Misc	No utility work or grading taking place. 7/5/22 ES
		No utility work or grading taking place. 7/6/22 ES
		No utility work or grading taking place. 7/7/22 ES
		No utility work or grading taking place. 7/8/22 ES
		No utility work or grading taking place. 7/11/22 ES
		No utility work on grading taking place. 7/12/22 ES
		No utility work or grading taking place. 7/14/22 ES
		No utility work or grading taking place. 7/15/22 ES

Informational:

2	Misc	No utility work or grading taking place. Sheepsfoot was picked up today, no equipment left on site. 7/18/22 ES
		No utility work or grading taking place. 7/19/22 ES

No utility work or grading taking place. Had sewer pipe/materials delivered. 8/1/22 ES

No utility work being done. Schlagel was onsite setting gps points. 8/2/22 ES

No utility work being done. 8/3/22 ES

No work being done. 8/4/22 ES

Bair Excavating on site pot holing to determine requirements for sanitary install. 8/8/22 ES

No work being done due to rain. 8/16/22 ES

No grading or site work being performed on 5th plat, all work contained within off site sanitary area. 8/25/22 ES

Comments: