



LEE'S SUMMIT MISSOURI

Substantial Completion and Temporary Occupancy Extension Request

Permit Number PRRES20213109	Date 8/26/2022
Project Name OS8B,C,D	Project Address 3723, 3725, 3727 SW Walsh Dr, Lee's Summit, MO

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

Reason for delay:
-36" splash blocks have been on backorder through our supplier. These splash blocks are necessary to achieve 3' discharge from foundation on 3723,3725,and 3727 SW Walsh Dr.
-Permanent address labels for meter and disconnect were ordered 7/28/2022 and have not arrived.

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Schedule for Completion:

-Will advise with inspector for a new solution on permanent address labels

-Gutter discharge extensions have been scheduled for install on 8/31/2022 for all three units

Name: Justin Slemmer

Phone: 816-282-4690

E-Mail: Justin@cloverandhive.com

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofls.net