

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215090

Address: 3683 NE AKIN DR, Unit:B, LEES SUMMIT, MO 640643683 NE AKIN DR, Unit:C, LEES SUMMIT, MO 640643683 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

|  |              |          |                         |
|--|--------------|----------|-------------------------|
| Inspection:                              | Inspector:   | Outcome: | Date:                   |
| <b>All Rough Inspection - Commercial</b> | Khanh Nguyen | Failed   | Friday, August 26, 2022 |

Corrective Action Required:

1 Misc

UNIT A:

- S-traps not allowed. Vent connection must be above trap weir \*\*master shower trap
- Support NM cables above kitchen per code \*\*secure at max 4.5 ft interval
- Fb bottom wall plate opening at rear bedroom \*\*at bedroom/stair wall. Use 2x lumber or approved material
- Tie down girder truss \*\*left side

UNIT B:

- Fill in gap at front door strike plate
- S-traps not allowed. Vent connection must be above trap weirs \*\*master shower trap
- Support NM cables above kitchen per code \*\*secure at max 4.5 ft interval

UNIT C:

- S-traps not allowed. Vent connection must be above trap weir \*\*master shower trap
- Support NM cables above kitchen per code \*\*secure at max 4.5 ft interval

**Comments:**