
PROJECT TEAM & UTILITY CONTACT LIST UTILITY SERVICE NUMBERS OWNER / DEVELOPER BOX REAL ESTATE DEVELOPMENT NAME: LEE'S SUMMIT PUBLIC WORKS PHONE: 816-969-1800 3152 SW GRANDSTAND CR. LEES SUMMIT, MO 64081 CONTACT: RUSSELL PEARSON NAME: LEE'S SUMMIT WATER UTILITIES DEPARTMENT PHONE: 816-969-1900 EMAIL: RPEARSON@BOXDEVCO.COM NAME: SPIRE (MGE) PHONE: 314-342-0500 NAME: AT&T 1301 BURLINGTON, SUITE 100 NORTH KANSAS CITY, MO 64116 CONTACT: JULIE E. SELLERS, P.E. PHONE: 816.361.1177 PHONE: 800-286-8313 NAME: EVERGY PHONE: 816-471-5275 EMAIL: JSELLERS@OLSSON.COM NAME: SPECTRUM (TWC) PHONE: 877-772-2253 SURVEYOR OLSSON 1301 BURLINGTON, SUITE 100 NORTH KANSAS CITY, MO 64116 CONTACT: JASON ROUDEBUSH NAME: GOOGLE FIBER PHONE: 877-454-6959 PHONE: 816.587.4320



EMAIL: JROUDEBUSH@OLSSON.COM

NEW LONGVIEW TOWNHOMES SITE DISTURBANCE PLAN

SECTION 10, TOWNSHIP 47 N, RANGE 32 W IN LEE'S SUMMIT, JACKSON COUNTY, MO 6.83 ACRES TO BE DISTURBED



VICINITY MAP 1"=400'

PROPERTY DESCRIPTION:

LOT 2, MINOR PLAT OF FASCINATION AT NEW LONGVIEW, LOTS 1 & 2, A SUBDIVISION IN LEE'S SUMMIT, JACKSON COUNTY, MISSOURI. CONTAINING 6.76 ACRES MORE OR LESS.

BENCHMARK

THE STATION IS A KC METRO DISK SET IN CONCRETE AND FLUSH WITH THE GROUND. THE STATION IS TAMPED JA-147, 2000. STATION JA-148

C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE		Sheet List						
C501 GENERAL NOTES C502 GENERAL LAYOUT C503 GRADING PLAN C504 EROSION CONTROL PLAN - PHASE C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	Number	Title						
C502 GENERAL LAYOUT C503 GRADING PLAN C504 EROSION CONTROL PLAN - PHASE C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C500	COVER SHEET						
C503 GRADING PLAN C504 EROSION CONTROL PLAN - PHASE C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C501	GENERAL NOTES						
C504 EROSION CONTROL PLAN - PHASE C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C502	GENERAL LAYOUT						
C505 SEDIMENT BASIN DETAILS C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C503	GRADING PLAN						
C506 EROSION CONTROL PLAN - PHASE C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C504	EROSION CONTROL PLAN - PHASE						
C507 EROSION CONTROL PLAN - PHASE C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C505	SEDIMENT BASIN DETAILS						
C508 EROSION CONTROL DETAILS C509 EROSION CONTROL DETAILS	C506	EROSION CONTROL PLAN - PHASE						
C509 EROSION CONTROL DETAILS	C507	EROSION CONTROL PLAN - PHASE						
	C508	EROSION CONTROL DETAILS						
C510 EROSION CONTROL DETAILS	C509	EROSION CONTROL DETAILS						
	C510	EROSION CONTROL DETAILS						
C511 EROSION CONTROL DETAILS	C511	EROSION CONTROL DETAILS						
C512 EROSION CONTROL DETAILS	C512	EROSION CONTROL DETAILS						
C513 EROSION CONTROL DETAILS	C513	EROSION CONTROL DETAILS						

JULIE E SELLERS, P.E. **CIVIL ENGINEER** MO# 2017000367

7/28/21 DATE

NOTE:

- 1. FEMA FIRM MAP NUMBER 29095C0412G SHOWS THE ENTIRE SITE IS LOCATED WITHIN ZONE X, "AREAS DETERMINED TO BE OUTSIDE THE 0.2% ANNUAL CHANCE FLOODPLAIN."
- 2. NO OIL OR GAS WELLS OR UNDERMINED AREAS ARE PRESENT ON THE SITE. INFORMATION VERIFIED VIA MISSOURI DNR: https://dnr.mo.gov/geology/geosrv/oilandgas.htm (UPDATED MARCH 2021)

PL2021240 PRSUBD20215636

> CONSTRUCTION Lee's Summit, Missouri 08/23/2022

QA/QC by: project no.: 021-02987 drawing no.: C TTL01 02102987

SHEET

NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD

SELLERS

THIS PLAN INDICATES THE CRITICAL AREA(S) OF CONCERN AND THESE AREA(S) WILL BE CONTROLLED AS A MINIMUM. THE CONTROL MAY CONSIST OF TEMPORARY CONTROL MEASURES AS SHOWN ON THE PLANS OR ORDERED BY THE OWNER DURING THE LIFE OF THE CONTRACT TO CONTROL EROSION OR WATER POLLUTION, THROUGH THE USE OF BERMS, DIKES, DAMS, SEDIMENT BASINS, FIBER MATS, NETTING, STRAW BALES, GRAVEL, MULCHES, GRASSES, SLOPE DRAINS, DIVERSION SWALES OR OTHER EROSION CONTROL DEVICES OR METHODS. THE OWNER HAS THE AUTHORITY TO LIMIT THE SURFACE AREA OF ERODIBLE EARTH MATERIAL EXPOSED BY THE CONSTRUCTION OPERATIONS AND TO DIRECT THE DEVELOPER TO PROVIDE IMMEDIATE PERMANENT OR TEMPORARY POLLUTION CONTROL MEASURES TO PREVENT CONTAMINATION OF ADJACENT STREAMS OR OTHER WATER COURSES, LAKES, PONDS, OR OTHER AREAS OF WATER IMPOUNDMENT OR CONVEYANCES.

THE TEMPORARY POLLUTION CONTROL PROVISIONS CONTAINED HEREIN SHALL BE COORDINATED WITH ANY PERMANENT EROSION CONTROL FEATURES SPECIFIED ELSEWHERE IN THE CONTRACT TO THE EXTENT PRACTICAL TO ASSURE ECONOMICAL, EFFECTIVE AND CONTINUOUS EROSION CONTROL THROUGHOUT THE CONSTRUCTION AND POST CONSTRUCTION PERIOD.

- 2. THIS SEDIMENTATION CONTROL PLAN MAKES USE OF THE FOLLOWING APPLICATIONS:
- ___PRESERVATION OF EXISTING VEGETATION
- _X_SEDIMENT BARRIERS _X_SEDIMENT TRAPS
- _X_SEDIMENT TRAPS
 _X_INLET PROTECTION
- ___OUTLET PROTECTION
- ___SOIL RETAINING SYSTEMS ___SLOPE DRAINS
- ___SUBSURFACE DRAINS

PHYSICAL DESCRIPTION OF EACH SPECIFIC SEDIMENT CONTROL DEVICE TO BE UTILIZED IS CALLED OUT ON THE PLANS WITH INSTALLATION PROCEDURES, CONSTRUCTION SPECIFICATIONS AND MAINTENANCE ARRANGEMENT AS CALLED FOR ON THE DETAIL SHEET. IN ADDITION TO THE MEASURES SPECIFIED, THE FOLLOWING GENERAL PRACTICES SHALL BE ADHERED TO WHEN APPLICABLE.

A) CLEARING AND GRUBBING WITHIN 50' OF A DEFINED DRAINAGE COURSE SHOULD BE AVOIDED WHEN POSSIBLE. WHERE CHANGES TO A DEFINED DRAINAGE COURSE OCCUR, WORK SHOULD BE DELAYED UNTIL ALL MATERIALS AND EQUIPMENT NECESSARY TO PROTECT AND COMPLETE THE DRAINAGE CHANGE ARE ON SITE. CHANGES SHALL BE COMPLETED AS QUICKLY AS POSSIBLE ONCE THE WORK HAS BEEN INITIATED. THE AREA IMPACTED BY THE CONSTRUCTION ACTIVITIES SHALL BE REVEGETATED OR PROTECTED FROM EROSION AS SOON AS POSSIBLE, AREAS WITHIN 50' OF A DEFINED DRAINAGE WAYS SHOULD BE RECONTOURED AS NEEDED OR OTHERWISE PROTECTED WITHIN FIVE (5) WORKING DAYS AFTER GRADING HAS CEASED.

B) WHERE SOIL DISTURBING ACTIVITIES CEASE IN AN AREA FOR MORE THAN 14 DAYS, THE DISTURBED AREAS SHALL BE PROTECTED FROM EROSION BY STABILIZING THE AREA WITH MULCH OR OTHER SIMILARLY EFFECTIVE EROSION CONTROL MEASURES. IF THE SLOPE OF THE AREA IS GREATER THAN 3:1 OR IF THE SLOPE IS GREATER THAN 3% AND GREATER THAN 150 FEET IN LENGTH, THEN THE DISTURBED AREAS SHALL BE PROTECTED FROM EROSION BY STABILIZING THE AREA WITH MULCH OR OTHER SIMILARLY EFFECTIVE EROSION CONTROL MEASURES IF ACTIVITIES CEASE FOR MORE THAN SEVEN (7) DAYS.

C) EXISTING VEGETATION SHALL BE PRESERVED TO THE EXTENT AND WHERE PRACTICAL. IN NO CASE SHALL DISTURBED AREAS REMAIN WITHOUT VEGETATIVE GROUND COVER FOR A PERIOD IN EXCESS OF 60

D) ADDITIONAL SITE MANAGEMENT PRACTICES WHICH SHALL BE ADHERED TO DURING THE CONSTRUCTION PROCESS SHALL INCLUDE:

SOLID AND HAZARDOUS WASTE MANAGEMENT INCLUDING PROVIDING TRASH CONTAINERS AND REGULAR SITE CLEAN UP FOR PROPER DISPOSAL OF SOLID WASTE SUCH AS BUILDING MATERIAL, PRODUCT/MATERIAL SHIPPING WASTE, FOOD CONTAINERS AND CUPS, AND PROVIDING CONTAINERS FOR THE PROPER DISPOSAL OF WASTE PAINTS SOLVENTS, AND CLEANING COMPOUNDS.

PROVISIONS OF PORTABLE TOILETS FOR PROPER DISPOSAL OF SANITARY SEWAGE.

STORAGE OF CONSTRUCTION MATERIALS AWAY FROM DRAINAGE COURSES AND LOW AREAS.

INSTALLATION OF CONTAINMENT BERMS AND USE OF DRIP PANS AT PETROLEUM PRODUCT AND LIQUID STORAGE TANKS AND CONTAINERS.

3. ALL DISTURBED AREAS SHALL BE SEEDED, FERTILIZED AND MULCHED, OR SODDED, IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS ADOPTED BY THE CITY OF LEE'S SUMMIT AND GOOD ENGINEERING PRACTICES. THIS SHALL BE COMPLETED WITHIN FOURTEEN (14) DAYS AFTER COMPLETING THE WORK, IN ANY AREA. IF THIS IS OUTSIDE OF THE SEEDING PERIOD, SILT BARRIERS OR OTHER SIMILARLY EFFECTIVE MEASURES SHALL BE PROVIDED UNTIL SUCH TIME THAT THE AREAS CAN BE SEEDED.

4. THE CONSTRUCTION COVERED BY THESE PLANS SHALL CONFORM TO ALL CURRENT STANDARDS AND SPECIFICATIONS ADOPTED BY THE CITY OF LEE'S SUMMIT. THE DEVELOPER WILL BE RESPONSIBLE FOR DETERMINING ALL ADDITIONAL STANDARDS, SPECIFICATIONS OR REQUIREMENTS WHICH ARE REQUIRED BY GOVERNING AGENCIES (INCLUDING LOCAL, STATE AND FEDERAL AUTHORITIES) HAVING JURISDICTION OVER THE WORK PROPOSED BY THESE CONSTRUCTION DRAWINGS.

5. ALL EROSION CONTROL MEASURES, TEMPORARY OR PERMANENT, REQUIRE MAINTENANCE TO PRESERVE THEIR EFFECTIVENESS. ALL EROSION CONTROL DEVICES SHALL BE INSPECTED IMMEDIATELY AFTER EACH HEAVY RAINSTORM AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REQUIRED REPAIRS SHOULD BE MADE IMMEDIATELY. ALL COSTS ASSOCIATED WITH THE REPAIR WORK INCLUDING RELATED INCIDENTALS WILL BE THE DEVELOPER'S RESPONSIBILITY AND SHALL BE INCLUDED IN THE DEVELOPER'S BID FOR THE PROPOSED WORK.

6. ALL EROSION CONTROL MEASURES TO BE PER APWA KANSAS CITY METRO CHAPTER STANDARD DETAILS.

7. THE DEVELOPER MUST REMOVE AT HIS COST ANY BAD SUBSURFACE SOIL WHICH WOULD NOT BE ABLE TO SUPPORT ANY PROPOSED PUBLIC IMPROVEMENT. BACKFILL SHALL BE ACCOMPLISHED IN ACCORDANCE WITH THE CITY OF LEE'S SUMMIT DESIGN AND CONSTRUCTION MANUAL SECTIONS 2100 AND 2201 ENTITLED "GRADING AND SITE PREPARATION" AND "SUBGRADE PREPARATION".

8. THE CONTRACTOR SHALL CONTACT THE CITY'S DEVELOPMENT SERVICES ENGINEERING INSPECTORS 48 HOURS PRIOR TO ANY LAND DISTURBANCE WORK AT (816) 969-1200


9. TREE CLEARING TO HAPPEN BETWEEN NOVEMBER 1 AND MARCH 31. TREES CLEARED BETWEEN APRIL 1 AND OCTOBER 31 MUST BE TREES GREATER THAN 1,000 FEET FROM FORESTED OR WOODED AREAS OR TREES LESS THAN 3 INCHES IN DIAMETER, AT BREAST HEIGHT, AND NOT MIXED WITH LARGER TREES. IF LARGER TREES NEED TO BE CLEARED, A SURVEY OF THE TREES MUST BE CONDUCTED TO MAKE SURE THERE ARE NO BAT ROOSTS IN THE TREES.

TREE CLEARING TO BE CONDUCTED BY CUTTING DOWN AND MULCHING OR BY PUSHING OVER AND MULCHING. TREES SHALL NOT BE BURNED DOWN.

	ESTIMATE OF QUAN	ITITIES		
ITEM NO.	DESCRIPTION	UNIT	QUANTITY	AS-BUILT
	PRIVATE GRADING			
1	EXCAVATION	C.Y.	31183	
2	EMBANKMENT	C.Y.	7814	
	SITE DISTURBANCE			
5	INLET PROTECTION	EA.	29	
6	SILT FENCE	L.F.	1151	
8	TEMPORARY DIVERSION BERM	L.F.	625	
9	VEHICLE TRACKING CONTROL	EA.	1	
10	SEDIMENT BASIN	EA.	1	
11	DISTURBED AREA	AC.	6.83	
12	TREE CLEARING	AC.	0.30	

SUMMARY OF QUANTITIES AS INDICATED ABOVE AND ANY QUANTITIES AS SHOWN WITHIN THE PLANS HAVE BEEN PROVIDED FOR PERMITTING PURPOSES ONLY AND ARE NOT INTENDED FOR USE IN PREPARATION OF CONTRACT DOCUMENTS. QUANTITIES INTENDED FOR, BUT NOT LIMITED TO, THE PREPARATION OF PROPOSALS AND BID DOCUMENTS SHALL BE INDEPENDENTLY EVALUATED BY THE ESTIMATING PARTY BASED UPON THE CONTENTS OF THESE PLANS.

- Civil Engineering



ВУ						
REVISIONS DESCRIPTION						REVISIONS
DATE						
REV.						
					, 000	2021
GENERAL NOTES	SITE DISTURBANCE PLAN		SHMCHNWCT WHIVENC I WHN	451 SW LONGVIEW BLVD		AIO.

RELEASED FOR
CONSTRUCTION
As Noted on Plans Review

Development Services Departmen
Lee's Summit, Missouri
08/23/2022


021-02987

QL/CM

drawn by:

checked by: approved by: QA/QC by:

project no.:



vil Engineering

JULIE ELAINE
SELLERS
NUMBER
PE-2017000367
7/28/21

SITE DISTURBANCE PLAN

NEW LONGVIEW TOWNHOMES

451 SW LONGVIEW BLVD

2021

REVISIONS

drawn by: QL/CM
checked by: JES
approved by: JES
QA/QC by: JES
project no.: 021-02987
drawing no.: C GEN01 02102987
date: 06.16.2021



GENERAL NOTES:

1. CONTRACTOR SHALL ADHERE TO THE "DESIGN AND CONSTRUCTION MANUAL" SECTION 2100 AS ADOPTED BY THE CITY OF LEE'S SUMMIT (LATEST EDITION), FOR EXCAVATION AND EMBANKMENT WORK WITHIN THE PROPOSED RIGHT—OF—WAY.

2. AREAS OF CONSTRUCTION SHALL BE STRIPPED OF ALL VEGETATION, ORGANIC MATTER AND TOPSOIL TO A DEPTH AS RECOMMENDED BY GEOTECHNICAL ENGINEER AND OR TESTING AGENCY. SOILS REMOVED DURING SITE STRIPPING SHOULD BE EVALUATED TO DETERMINE IF PORTIONS OF THE TOPSOIL STRATUM MAY BE UTILIZED AS STRUCTURAL FILL WITHIN PAVEMENT AREAS. ANY MATERIAL NOT DEEMED AS SUITABLE FILL MATERIAL BY THE GEOTECHNICAL ENGINEER AND OR TESTING AGENCY SHALL BE REMOVED FROM THE JOB SITE BY THE CONTRACTOR AT HIS EXPENSE.

3. ALL EMBANKMENT OUTSIDE OF RIGHT-OF-WAY SHOULD BE PLACED IN CONTROLLED LIFTS HAVING A MAXIMUM LOOSE LIFT THICKNESS OF 8". EMBANKMENT SHOULD BE COMPACTED TO A MINIMUM OF 95% OF THE MATERIALS MAXIMUM DRY DENSITY AS DETERMINED BY ASTM D-698 (STANDARD PROCTOR COMPACTION). MOISTURE CONTENT OF THE FILL AT THE TIME OF COMPACTION SHALL BE WITHIN A RANGE OF -0 TO +4 PERCENT OF OPTIMUM MOISTURE CONTENT.


LEGEND							
100 EXISTING INDEX CONTOURS							
100 EXISTING INTERMEDIATE CONTOURS							
	PROPOSED INDEX CONTOURS						
100	PROPOSED INTERMEDIATE CONTOURS						

EARTHWORK QUANTITIES							
LOCATION	CUT (C.Y.)	FILL (C.Y.)					
TOTAL	31183	7814					

EARTHWORK QUANTITIES NOTES:

1. EARTHWORK QUANTITIES BASED ON FINISHED GRADE SURFACE AND DO NOT INCLUDE ADJUSTMENTS FOR TOPSOIL AND SHRINKAGE.

2. EARTHWORK QUANTITIES DO NOT TAKE INTO CONSIDERATION EXCAVATION, REMOVAL AND DISPOSAL OF MATERIAL DEEMED UNSUITABLE BY A GEOTECHNICAL ENGINEER. THE EARTHWORK CONTRACTOR IS RESPONSIBLE FOR EXCAVATION, REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL AND FOR REPLACING IT WITH SUITABLE MATERIAL.



RELEASED FOR
CONSTRUCTION
As Noted on Plans Review
evelopment Services Department
Lee's Summit, Missouri
08/23/2022

NUMBER PE-2017000367
7/28/21

AB

NOIL AIR PROPERTY OF THE PRO

JULIE ELAINE

GRADING PLAN
SITE DISTURBANCE PLAN
NEW LONGVIEW TOWNHOMES
451 SW LONGVIEW BLVD

 drawn by:
 QL/CM

 checked by:
 JES


 approved by:
 JES


 QA/QC by:
 JES

 project no.:
 021-02987


 drawing no.:
 C GRD01 02102987

 date:
 06.16.2021





Disturbed 50% (2 yr)		<u>Basin #1</u>		
Design Iter Site Data: Tributary D Disturbed 50% (2 yr)	m:	Basin #1		
Site Data: Tributary D Disturbed 50% (2 yr)		Basin #1		
Site Data: Tributary D Disturbed 50% (2 yr)		Basin #1		
Site Data: Tributary D Disturbed 50% (2 yr)			Units	Notes:
Tributary D Disturbed 5 50% (2 yr)		1		
Disturbed 50% (2 yr)				
50% (2 yr)	Drainage Area to Pond:	6.79	Acres	
	Tributary Drainage Area to Pond:	6.79	Acres	
4% (25 yr)	Design Flow:	17.69	cfs	
	Design Flow:	31.42	cfs	
Pond Data				
	Sediment Storage Volume:	910	cu. yd.	134 cy/acre minimum
	Sediment Storage Volume:	1252	cu. yd.	134 cy/acre minimum
Bottom Ele		973.00	Ft	
	Cleanout Elevation:	976.49	Ft	Elevation Equal to 50% of Original Design Volume.
Top of Rise	er Elevation:	978.69	Ft	Top of Dry Storage Volume
Emergenc	y Spillway Elevation:	982.08	Ft	at or Above Q-2 elev. 1.0 ft min above principal spillway
Q-25 year	Elevation:	981.08	Ft	
Top of Dan	m Elevation:	982.08	Ft	1.0 ft min above Q-25 elev.
Di 0/	na Data			
Basin Sha	-	0077.00		
	t Normal Pool	2377.00	SF	
	n of Flow Path	45.00	Ft	
	ctive Width = A/L	52.82	Ft	<u> </u>
Length to \	Width Ratio = L/We ⊺	0.85		If Length to Width Ratio is less than 2, baffles are required
Principal S	 Spillway Data:			+
•	Diameter or Length x Width:	54	in	Size for 2 year flow minimum
· · · · · · · · · · · · · · · · · · ·	e Diameter.	42	in	Size for 2 year flow minimum
•	Base Size:	1.50	cu. yd.	Size to Prevent Flotation. 1.25 safety factor required.
**Skimmer		2.50	in	Skimmer sized to dewater in 24 to 48 hours
**Orifice D	iameter (if reduced from standard):		in	**Based on ASP Enterprises Faircloth Skimmer Design G
Emorgon	v Spillwov Doto:			
	y Spillway Data:	50.00	Г+	
	dth of Spillway:	50.00	Ft	
	ow Depth in Spillway:	0.39	Ft	Use $Q_{25yr} = C_s bH^{\alpha}(3/2)$ where $C_s = 2.63$, b is the Width of S
Design Ve Lining Mat	locity in Spillway:	1.63 Rip Rap-	Ft/sec N/A	



RELEASED FOR
CONSTRUCTION
As Noted on Plans Review

Development Services Department Lee's Summit, Missouri
08/23/2022

drawn by: _____QL/CM
checked by: _____JES
approved by: _____JES
QA/QC by: _____JES
project no.: _____021-02987
drawing no.: C__DTL01_02102987
date: ______06.16.2021


SHEET C505


NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD

SEDIMENT BASIN DETAILS SITE DISTURBANCE PLAN

on - Civil Engineering souri Certificate of Authority # 001592

JULIE ELAINE
SELLERS
NUMBER
PE-2017000367
7/28/21





ISOMETRIC VIEW

ANTI-SEEPAGE COLLAR LOCATIONS

CORRUGATED METAL ANTI-SEEPAGE COLLAR DETAIL

Not to Scale

- 5. All materials to be in accordance with construction material specifications.
- 6. When specified on the plans, coating of collars shall be in accordance with construction material specifications.
- 7. Unassembled collars shall be marked by painting or tagging to identify matching pairs.
- 10. For bands and collars, modification of the details shown may be used providing equal water tightness is maintained and detailed drawings are Submitted and approved by the Engineer prior to delivery.
- 11. Two other types of anti-seep collars are:
 - a. Corrugated metal, similar to above, except shop welded to a 4 ft. section of the pipe and connected to the pipe with connecting bands.
 - b. Concrete, 6 inches thick, formed around the pipe with #3 rebar spaced 15".

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

SEDIMENT BASIN - DETAILS

STANDARD DRAWING NUMBER ESC-12 ADOPTED: 10/24/2016

> **RELEASED FOR** CONSTRUCTION
> As Noted on Plans Review

velopment Services Department Lee's Summit, Missouri C508

the pipe with which it is Continuous — –Band of — ½" x 2" slotted holes Helical Baffle material shall be secured to the for ¾" diameter bolts pipe bottom and sides of basin by trenching Corrugated metal sheet Support wire or rope or using 12" landscape staples to prevent sagging welded to center of band → ✓ — Metal collar to be SECTION B-B welded to center of -Slotted Holes helical pipe band ← Continuous at 8" C.C. Staple or trench baffle material into bottom and sides of basin Landscape Staple Size and spacing of slotted openings shall be the same as shown for CM collar. Coir fiber or similar material в◀┙ PARTIAL ELEVATION Use rods and lugs to clamp bands securely <u> Option B — Coir Fiber Material</u> Weld 1 1/6" x 1 1/6" angles to collar or bend 90° angle 1 1⁄2" wide as shown Anti-Seepage Collar Notes: 1. Connections between the anti-seepage collar 8. The lap between the two half sections and and the barrel must be watertight. between the pipe and connecting band shall be caulked with asphalt mastic at the time of ~Saturated zone BAFFLE DETAILS P = projection distance. Sized as required to achieve at least a 10% increase in seepage installation. Not to Scale 9. Each collar shall be furnished with two (2) 1/2" diameter rods with standard tank lugs for 3. 14xP = Max. spacing between collars. connecting the collars to the pipe. 4. Collars shall generally be placed in the middle Sheet metal collar shall be cut to fit corrugations of helical band and third of the embankment, and within the Rod and Lug saturated zone. welded with continuous weld

JULIE ELAINE SELLERS / cle Selli _NUMBER

NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD EROSION CONTROL DETAILS SITE DISTURBANCE PLAN

QL/CM drawn by: checked by: approved by: QA/QC by:


project no.: 021-02987 drawing no.: C DTL01 02102987 06.16.2021 SHEET

<u>Notes:</u>

- 1. In order to contain water, the ends of the silt fence must be turned uphill (Figure A).
- 2. Long perimeter runs of silt fence must be limited to 100'. Runs should be broken up into several smaller segments to minimize water concentrations (Figure A).
- 3. Long slopes should be broken up with intermediate rows of silt fence to slow runoff velocities.
- 4. Attach fabric to upstream side of post.
- 5. Install posts a minimum of 2' into the ground.
- 6. Trenching will only be allowed for small or difficult installation, where slicing machine cannot be reasonably

Maintenance:

- 1. Remove and dispose of sediment deposits when the deposit approaches 1/3 the height of silt fence.
- 2. Repair as necessary to maintain function and structure.



AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

STANDARD DRAWING NUMBER ESC-03 SILT FENCE ADOPTED: 10/24/2016

> SHEET C509

QA/QC by: JES
project no.: 021-02987
drawing no.: C DTL01 02102987
date: 06.16.2021

approved by:

QA/QC by:


NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD


EROSION CONTROL DETAILS SITE DISTURBANCE PLAN

JULIE ELAINE

JULIE ELAINE SELLERS NUMBER PE-2017000367 7/28/21

velopment Services Departm Lee's Summit, Missouri 08/23/2022





<u>Figure A</u>

Street

Incorrect

SILT FENCE LAYOUT

Not to Scale

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

RELEASED FOR CONSTRUCTION
As Noted on Plans Review

Silt fence post —

TYPICAL PLAN VIEW OF DIVERSION BERM AND SLOPE DRAIN

Notes for Diversion Berm:

- Slope drains are optional, but may be required by the engineer if the berm is at the top of a steep slope.
- Diversion berms must be installed as a first step in the land—disturbing activity and must be functional prior to upslope land disturbance.
- 3. The berm should be adequately compacted to prevent failure.
- 4. Temporary or permanent seeding and mulch shall be applied to the berm immediately following its construction.
- 5. Place the berm so to minimize damages by construction operations and traffic.
- The berm must discharge to a temporary sediment trap or stabilized area.
- 7. All trees, brush, stumps, obstructions and other objectionable material shall be removed and disposed of so as not to interfere with the proper functioning of diversion.
- 8. The diversion shall be excavated or shaped to line, grade and cross—section as required to meet the criteria specified herein, free of irregularities which will impede flow.
- 9. Fills shall be compacted as needed to prevent unequal settlement that would cause damage in the completed diversion. Fill shall be composed of soil which is free from excessive organic debris, rocks or other objectionable materials.

<u>Maintenance:</u>

- Berm shall be reshaped, compacted, and stabilized as necessary to maintain its function.
- 2. Breaches in the berm shall be repaired immediately.


Notes for Slope Drain:

- Slope Drain and Diversion Berm may be used on either project foreslopes or project backslopes.
- Discharge of Slope Drains shall be into stabilized ditch or area, or into Sediment Basin.
- 3. Pipe shall be secured in place as approved by Engineer.


<u>Maintenance:</u>


- Accumulation of any visible sediment at the inlet and outlet shall be removed promptly.
- Outlet conditions shall be repaired if scour is observed.
 Leaking or damaged section of pipe shall be repaired
 immediately.
- 3. Barriers directing water to the inlet shall be monitored for continuity and effectiveness.

TYPICAL PROFILE OF DIVERSION BEAM Not to Scale



TYPICAL PROFILE OF DIVERSION BERM





TYPICAL PROFILE OF DIVERSION BERM WITH SLOPE DRAIN

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

DIVERSION BERMS AND SLOPE DRAINS


STANDARD DRAWING
NUMBER ESC-05
ADOPTED:
10/24/2016

Modified from 2015 Overland Park Standard Details for Erosion and Sediment Control.

RELEASED FOR
CONSTRUCTION
As Noted on Plans Review


Development Services Department
Lee's Summit, Missouri
08/23/2022

Olsson - Civil Engineering
Alissouri Certificate of Authority # 001592
301 Burlington Street



NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD EROSION CONTROL DETAILS SITE DISTURBANCE PLAN

drawn by: QL/CM
checked by: JES
approved by: JES
QA/QC by: JES
project no.: 021-02987
drawing no.: C DTL01 02102987
date: 06.16.2021





EARLY STAGE CURB INLET (Open Box and Prior to Pouring Curb and Inlet Throat)

- 1. Immediately following inlet construction and prior to construction of curb and inlet throat, protect inlet opening by installing 2" X 10" (min.) board wrapped in silt fence. Structures shall have excavated storage area on all four sides to allow settling of sediment (Early Stage Curb Inlet).
- 2. When inlet is completed and curb poured, filter socks or approved equal should be used (Late Stage Curb Inlet). Straw wattles are not approved for curb inlet use.
- Contractor to field verify ponding water shall not create a traffic hazard.

<u>Maintenance:</u>

- 1. Remove deposited sediment from excavated storage areas when available storage has been reduced by 20%.
- Remove deposited sediment from filter socks or similar when any accumulation of sediment is visible.
- 3. Repair or replace as necessary to maintain function and integrity of installation.





Sump Inlet Sediment Filter

LATE STAGE CURB INLET (After Pouring Curb and Inlet Throat)

Modified from 2015 Overland Park Standard Details

for Erosion and Sediment Control.

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

CURB INLET PROTECTION

STANDARD DRAWING NUMBER ESC-06 ADOPTED: 10/24/2016

> **RELEASED FOR** CONSTRUCTION
> As Noted on Plans Review

Lee's Summit, Missouri 08/23/2022

approved by:

QA/QC by:

 QA/QC by:
 JES


 project no.:
 021-02987

 drawing no.:
 C DTL01 02102987


 date:
 06.16.2021

SHEET

C511



Β							
REVISIONS DESCRIPTION							REVISIONS
DATE							
REV. NO.							
EROSION CONTROL DETAILS	SITE DISTURBANCE PLAN		SHMCHNWCT WHINGNO I WHN		451 SW LONGVIEW BLVD		2021
			_	-			



Sediment Basin Notes:

Modified from 2015 Overland Park Standard Details

for Erosion and Sediment Control.

- 1. Interior baffles shall be provided to reduce short—circuiting of the basin. See Sht. ESC—12 for approved baffle options.
- 2. Emergency spillways to be located in a non-fill location when feasible and shall be lined with a non-erodible material such as Riprap or Turf Reinforcement Mat.
- When directed, sediment basins shall be fenced using construction fence or other material for safety reasons and include warning signs, reading: "Danger — KEEP OUT".

<u>Maintenance</u>:

- 1. Check temporary sediment basins after periods of significant runoff.
- 2. Remove sediment and restore the basin to its original dimensions when sediment accumulates to 20% of the storage
- 3. Immediately repair any erosion damage to the embankment and outlets.
- 4. Repair and/or replace baffles as necessary to maintain function and integrity of installation.
- 5. Keep outlet, skimmer and pool area free of all trash and other debris.

AMERICAN PUBLIC WORKS ASSOCIATION KANSAS CITY



METRO CHAPTER

SEDIMENT BASIN

STANDARD DRAWING NUMBER ESC-II ADOPTED: 10/24/2016


> **RELEASED FOR** CONSTRUCTION
> As Noted on Plans Review

checked by: approved by: QA/QC by: project no.: 021-02987 drawing no.: C DTL01 02102987 SHEET Lee's Summit, Missouri 08/23/2022 C512

JULIE ELAINE
SELLERS
NUMBER
PE-2017000367
7/28/21

NEW LONGVIEW TOWNHOMES 451 SW LONGVIEW BLVD

EROSION CONTROL DETAILS SITE DISTURBANCE PLAN




- Embankment stabilized with Sediment Storage vegatation immediately (134 CY/Acre min.) Trash rack following the construction of basin 1' min. Principal riser w/ skimmer -Freeboard Stormwater storage -(see skimmer detail Sht. ESC-12) 15' max. Inlet for storm -water system —Principal spillway Stabilized inlet conduit Stabilized Baffles Compacted outlet Anti-seep collars Concrete block - sized by (See corrugated metal anti-seep collar Engineer to prevent floatation detail on sht. ESC-12) The plan and cross section are schematic in nature. Construction plans must provide specific site — Low Permeability Backfill construction arrangements. along pipe (Typ.)


<u>Cross Section (*)</u>

Not to Scale

Plan View Not to Scale



Side Elevation Not to Scale



Notes for Construction Entrance:

- Avoid locating on steep slopes, at curves on public roads, or downhill of disturbed area.
- 2. Remove all vegetation and other unsuitable material from the foundation area, grade, and crown for positive drainage.
- 3. If slope towards the public road exceeds 2%, construct a 6— to 8—inch high ridge with 3H:1V side slopes across the foundation approximately 15 feet from the edge of the public road to divert runoff from it.
- Install pipe under the entrance if needed to maintain drainage ditches along public roads.
- 5. Place stone to dimensions and grade as shown on plans.
 Leave surface sloped for drainage.
- Divert all surface runoff and drainage from the entrance to a sediment control device.
- 7. If conditions warrant, place geotextile fabric on the graded foundation to improve stability.

Maintenance for Construction Entrance:

 Reshape entrance as needed to maintain function and integrity of Installation. Top dress with clean aggregate as needed.


CONSTRUCTION ENTRANCE

Notes for Concrete Washout:

- Concrete washout areas shall be installed prior to any concrete placement on site.
- 2. Concrete washout area shall include a flat subsurface pit sized relative to the amount of concrete to be placed on site. The slopes leading out of the subsurface pit shall be 3:1. The vehicle tracking pad shall be sloped towards the concrete washout area.
- 3. Vehicle tracking control is required at the access point to all concrete washout areas.
- 4. Signs shall be placed at the construction site entrance, washout area and elsewhere as necessary to clearly indicate the location(s) of the concrete washout area(s) to operators of concrete truck and pump rigs.
- 5. A one—piece impervious liner may be required along the bottom and sides of the subsurface pit in sandy or gravelly soils.

Maintenance for Concrete Washout:

- 1. Concrete washout materials shall be removed once the materials have filled the washout to approximately 75% full.
- 2. Concrete washout areas shall be enlarged as necessary to maintain capacity for wasted concrete.
- 3. Concrete washout water, wasted pieces of concrete and all other debris in the subsurface pit shall be transported from the job site in a water—tight container and disposed of properly.
- Concrete washout areas shall remain in place until all concrete for the project is placed.
- 5. When concrete washout areas are removed, excavations shall be filled with suitable compacted backfill and topsoil, any disturbed areas associated with the installation, maintenance, and/or removal of the concrete washout areas shall be stabilized.



CONCRETE WASHOUT

Construction Entrance modified from 2015 Overland Park Standard Details for Erosion and Sediment Control; Concrete Washout modified from 2009

City of Great Bend Standard Drawings.

AMERICAN PUBLIC WORKS ASSOCIATION



KANSAS CITY METRO CHAPTER

CONSTRUCTION ENTRANCE AND CONCRETE WASHOUT

STANDARD DRAWING
NUMBER ESC-OI
ADOPTED:
10/24/2016

RELEASED FOR
CONSTRUCTION
As Noted on Plans Review
Development Services Departn
Lee's Summit, Missouri
08/23/2022

Olsson - Civil Missouri Certiful Missouri Certif

EROSION CONTROL DETAILS
SITE DISTURBANCE PLAN
NEW LONGVIEW TOWNHOMES
451 SW LONGVIEW BLVD

A DES SOMMIT, N

 drawn by:
 QL/CM

 checked by:
 JES

 approved by:
 JES

 QA/QC by:
 JES

 project no.:
 021-02987

 drawing no.:
 C DTL01 02102987

 date:
 06.16.2021