

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Saturday, August 27, 2022

Informational:
1 Misc 8-26-22 AN site rite has begun to install the the storm pipe for mega storage
8-27-22 AN. Crew is waiting on storm boxes so they are just laying pipe.
8-27-22 AN pipe is installed for 1-6 to 1-7 to 1-8

Comments: