CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20215559Address:451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ryan Heckman	Partial	Monday, August 29, 2022
Informational:			
1 Misc	7-21-22 RH. Met with Ros project was discussed and		
	7-25-22 RH. Work has not started on site yet.		
	7-27-22 RH. Work has not started on site.		
Informational:	7-29-22 RH. Erosion control is being placed on site today. Grading should start on 8-1-22.		
2 Misc	Met with contractor on site. They were grading for the building pad. Also spoke with them about neighboring property having drainage/erosion concerns. 8/2/22 ES		
	Working on building pad and hauling out excess dirt from site. 8/3/22 ES		
	8-4-22 RH. Contractor was just pumping water out of building pad. No work being done on site today. 8-5-22 RH. No one working on site in AM.		
	8-8-22 RH. No work for de	evelopment in AM.	

8-9-22 RH. Contractor was placing lime screenings for building bad. No work for development.

8-10-22 RH. No work for development today.

8-11-22 RH. No work for development today.

8-12-22 RH. No work for development today. Contractor continues to work on building pad.

8-15-22 RH. No work for development today. Building pad is all installed. 8-16-22 RH. No work for development today. Rain has shut down other work on site as well.

8-17-22 RH. No work for development today.

8-18-22 RH. No work for development today.

8-19-22 RH. No work for development today.

8-22-22 RH. Footings were being marked out but no work for development today.

8-23-22 RH. No work on site for development.

8-24-22 RH. No work on site for development.

8-29-22 RH. No work for development since 8-24-22.

Comments: