## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20220630

Address: 1249 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Monday, August 29,

Residential 2022

## Corrective Action Required:

1 Misc -Nail garage PFH wall sheathing to sill plate per code; fasten the tension

straps to IvI header by Installing blockings and nail garage PFH wall straps;

nail all strap holes below Ivl header

-Have engineer address roof support for the hip/valley/ridge above garage

-Fur out garage stair wall at return air space for R-13 insulation

-Seal penetrations of return air space above half bathroom

-Fb duct chase at each floor/ceiling level

-Protect wiring at top plate above refrigerator

-Nail front entry wall corner studs per code

-Fb plumbing space at bedroom 5 from joist&soffit; Fb floor at trap

-Nail hanger at IvI connection above bedroom 5

-Seal gap at wall top plates (return air space at stair/bathroom wall)

-Brace end of IvI roof beam from rotation

-Provide vertical fire blocking at ten ft or less for basement wall; Fb wall

from soffit

<sup>\*\*</sup>OK TO INSULATE

**Comments:**