

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Eric Sharp	Partial	Monday, August 29, 2022

Informational:

1 Misc

Linaweaver onsite cutting grade on East and South sides of building preparing for cement treated subgrade on parking lots. 8/11/22 ES

Linaweaver tilled in cement treatment for sub base. After treatment was applied and base compacted with sheeps foot then it was trimmed by dozer to grade. 8/17/22 ES

Linaweaver spreading and compacting type 5 base for parking lot/curbs. 8/18/22 ES

Linaweaver continuing to work on putting type 5 base down for parking lot/curbs. 8/19/22 ES

Electricians cut through subgrade and base rock for main power and light pole power. Spoke with Mr. Bridwell and informed him we would need to have those trenches brought back to grade with all type 5 rock compacted in lifts or flowable fill as to not leave a washboard parking lot from trenching. 8/25/22 ES

Electrical trenches were backfilled with AB3 and compacted. 8/26/22 ES

Comments: