

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Commercial Curb Inspection	Eric Sharp	Partial	Monday, August 29, 2022

Informational:

1 Misc

Phoenix concrete began installing their stakes and guide string for curbs.
8/26/22 ES

Phoenix concrete began pouring curbs using KCMMB concrete. Left front of building and hand pour areas to complete as well as NW corner in front of building due to water/puddling issues. 8/29/22 ES

Comments: