

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220895

Address: 1061 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811063 NW BLACK TWIG CIR, LEES SUMMIT, MO
640811065 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811059 NW BLACK TWIG CIR,
LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Eric Sharp	Passed	Monday, August 29, 2022

Informational:

1 Misc

Miller plumbing had installed water service using poly line. Not 10' of copper coming from meter pit. ESS needs to correct copper out of meter pit to have at least 10' for all 4 services connected to poly going to building. 8/15/22 ES

ESS fixed 3 of the 4 service lines 1061, 1063, 1065 are good with copper and poly connection. 1059 still needs copper replaced coming out of meter pit. 8/18/22 ES

ESS replaced copper on meter at 1059. Now has at least 10' of copper out of meter before connecting to poly for run into building. 8/25/22 ES

Comments: