

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201709  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ryan Heckman	Passed	Tuesday, August 30, 2022

Informational:

1	Misc	8-22-22 RH. Sidewalk started being formed up at entrance to site just past community pool entrance. Sidewalk was formed up and aggregate was placed and compacted. Concrete then was poured for sidewalk. 8-25-22 RH. Sidewalk pour is being completed tomorrow at the intersection of Farmfield and 26th Terrace 8-26-22 RH. Sidewalk was finished at the corner of Farmfield and 26th Terrace.  8-30-22 RH. Sidewalk meets LS and ADA Specification.
---	------	---

**Comments:**