

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Punch List Inspection</b>	Ryan Heckman	Partial	Wednesday, August 31, 2022

Informational:

1 Misc

8-28-22 RH. ESS said they grouted around 5 inlets, fixed some curb and some sidewalk. They also started on sidewalk on 150.

8-31-22 RH. Did walk through and found that Storm MH that need to have throat cleaned out and inside cleaned out with unfinished looking collars and excess concrete inside cleaned up. Curb in the cul de sac needs to be replaced 2 cracks found. Curb on Holbrook can be fixed small chip on edge. Asphalt in cul de sac may need replaced due to someone driving on after it was fixed.

**Comments:**