

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220902
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Partial	Wednesday, August 31, 2022

Informational:

1	Misc	8-25-22 AN. Randy began to dig up and expose the manhole tie in on the detail car property 8-26-22 AN. Man hole has been cored in to . Pic attached 8-29-22 AN. Crew installed about 5 sticks of pipe today . 8-31-22 AN. Crew is continuing to install sewer pipe
---	------	---

Comments: