

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Friday, September 02, 2022

Informational:

1 Misc

Bair Excavating on site pot holing to determine requirements for sanitary install. 8/8/22 ES

Bair Excavating texted and showed onsite a copy of their MDNR sewer permit, informed Troy and Adam on site and texted Lafe to let them know that permit needed loaded in the portal. 8/9/22 ES

Bair Excavating had MH A-2 hole dug and base set using shoring and trench boxes. 8/12/22 ES

Bair Excavating began digging out from MH A-2 to start laying pipe. 8/15/22 ES

Bair Excavating continued working on A line of offsite sanitary. 8/22/22 ES

Bair Excavating continues working on A line of offsite sanitary. 8/25/22 ES

Informational:

2 Misc

Bair Excavating began laying pipe out from MH A-3 had first stick in during the morning. 8/29/22 ES

Bair had 6 sticks of pipe in before storms stopped construction. They were

working on backfilling trench. 8/29/22 ES

Bair Excavating continues working on A line working towards MH A-4. 8/30/22
ES

Comments: