

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861120 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Friday, September 02, 2022

Informational:

1	Misc	07/06/22 Wednesday (Central Plumbing) Contractor installed approximately 80' of 36" RCP from storm box B-3 to B-4.
---	------	---

Informational:

2	Misc	7-14-22 RH. 36" RCP Storm B-9 to G-1 approximately 55' was ran and filled over with aggregate and then fill.
---	------	--

Informational:

3	Misc	09/01/22 Thursday MJM (Central Plumbing) On 08/29/22 Monday contractor install on (private) storm structure K-1 and 100' of 36" HDPE corrugated pipe . J-1, 2, & 3 180' of 18" HDPE corrugated pipe. On 08/30/22 Wednesday roof drain (underground) on Southside of building. 1 Fire line on the Southside 8". Today we began with the installation (private) storm of structure C-2. 09/02/22 Friday MJM (Central Plumbing) Contract installed 24" corrugated HDPE pipe from C-2 to C-3 yesterday and today as per plan.
---	------	---

Comments: