

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Eric Sharp	Partial	Friday, September 02, 2022

Informational:

1 Misc

Bair Excavating on site pot holing to determine requirements for sanitary install. 8/8/22 ES

Bair Excavating texted and showed onsite a copy of their MDNR sewer permit, informed Troy and Adam on site and texted Lafe to let them know that permit needed loaded in the portal. 8/9/22 ES

Bair Excavating had MH A-2 hole dug and base set using shoring and trench boxes. 8/12/22 ES

Bair Excavating began digging out from MH A-2 to start laying pipe. 8/15/22 ES

Bair Excavating continued working on A line of offsite sanitary. 8/22/22 ES

Bair Excavating continues working on A line of offsite sanitary. 8/25/22 ES

Informational:

2 Misc

Bair Excavating began laying pipe out from MH A-3 had first stick in during the morning. 8/29/22 ES

Bair had 6 sticks of pipe in before storms stopped construction. They were working on backfilling trench. 8/29/22 ES

Bair Excavating continues working on A line working towards MH A-4. 8/30/22  
ES

Bair Excavating set MH A-5. 8/31/22 ES

**Comments:**