

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Thursday, September 08, 2022

Informational:

1	Misc	09/07/22 Wednesday JMJ (Central Plumbing) Contractor continued installed private storm line. Pipe for Line "C" was laid 09/06/22 but no structure were on site to install on private side. Contractor was installing of storm line "D". 09/08/22 Thursday JMJ (Central Plumbing) Contractor continued to install storm line "D" and began to make taps for roof drains as-per plans. Contractor off loaded the storm structure for the private lines.
---	------	---

Comments: