

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220890

Address: 1081 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811083 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811085 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811087 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811089 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811079 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Eric Sharp	Partial	Thursday, September 08, 2022

Corrective Action Required:

1	Misc	Miller Plumbing had water services dug and ready to connect, but copper coming from backside of meter was not 10' and will need new copper installed to make connection. 9/6/22 ES
---	------	--

John with ESS corrected copper on 4 inner units, just 2 outside units need copper replaced coming from meter. 9/7/22 ES

Comments: