CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSITE20215386Address:2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Sanitary Sewer - Camera Test	Eric Sharp	Passed	Friday, September 09, 2022	
Informational:				
1 Misc	Met with Ops Techs from WU about gap in pipe connection and mandrel string in a couple of the manholes/inverts. 6/29/22 ES Spoke with Reese again about getting measurements on drop lines inside MH A-3 and A-4 as well as cleaning mandrel string from MH A-3 and A-5. Rudy was to be working on those this afternoon. 7/5/22 ES Spoke with Reese and Codi about flushing the two lines water had identified as needing flushed. 8/8/22 ES			
	Lines were flushed by AC	nes were flushed by ACE Pipe cleaning. 8/20/22 ES		

Comments: